EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to roads & drains at Balaji Layout
2	Amount of Work Portion	₹9.00 lakh
3	Estimated Cost	49.00 lakh
4	Name of Contractor	M. Rajamathan
5	Agreement No.	SB/2016-17; 20.7.2016
6	No. and date under which work order issued	SANP/EE/ATP/LTD/SB/2016-17; 20.7.2016.
7	Time limit originally fixed for completion	90 days.
8	Date of application by the contractor for granting extension of time	19.10.2016
9	Date of receipt of application in the sub division office	19.10.2016
10	Extension granted if any	
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract	95 %
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Timenow applied for	2 month (Two months)
15	Date of recommending time limit appled for	20.10.2016
16	Whether the orginal application of the contractor is enclosed	Yes
17	Balance of work remaining to be done	5 %.
18	Probable time required for completion of remaining work	1 Month.
19	Cost of work chrged establishment charged on the work after the expairy of original period	-
20	Whether notice as per clause of contract has been issued	-
21	Remarks of the AEE and the daily rate of penalty proposed	Work is necessary. Hence time is essential. No delay from Contractor. Extension time may be granted without imposing penalty.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanpura Division
BBMP., Bangalore-92.

Assistant Executive Engineer

EOT is Sanctioned for (One months + One months) Two months.

Chief Engineer
Yelahanka Zone,
BBMP., Bangalore-92.